

# The Water Connection



A Newsletter Prepared by Crystal Springs Water District

Issue 13

April 2021

## South Valley Reservoir:


Construction will begin April 5, 2021. Moore Excavation Inc. will start clearing the site and preparing for road construction and utilities. The project will continue into the summer and be finalized Spring of 2022. While construction is going on, we are asking for your patience from the community. Trails at the end of Dog River Rd. will be closed during the work week for safety reasons. If you have any questions or concerns, please contact the office. We will be glad to update you on any of our on going projects.



Construction time line:

★	MEI Mob Onsite	5 days	Mon 4/5/21
★	Install Erosion Control	4 days	Mon 4/12/21
★	Clear & Grub	5 days	Fri 4/16/21
★	Core Roads and Rock	15 days	Fri 4/23/21
★	Excavate & Backfill Tank	10 days	Fri 5/14/21
★	Install Waterline & Test	20 days	Fri 5/28/21
★	Install Electrical	8 days	Fri 6/25/21
★	Mechanical Under the Tank	6 days	Wed 7/7/21
★	Tank Sub On-Site	155 days	Thu 7/15/21
★	MEI Support on Tank	155 days	Thu 7/15/21
★	Final Restoration/Top	45 days	Thu 2/17/22
★	Substantial Completion	1 day	Thu 4/21/22
★	Punch List	20 days	Fri 4/22/22
★	Final Completion	1 day	Fri 5/20/22

### LOCATION MAP



#### Office Hours

8:30am-4:00pm

Monday-Friday

#### Office Phone #

(541) 354-1818

#### Emergency #

(541) 806-3818

#### Office Email:

office@cswdhr.com

#### Supt. Fred Schatz

#### Email:

fred@cswdhr.com

#### Bills are mailed

on the 1st, and

are due on the 15th

Website:

[www.cswdhr.com](http://www.cswdhr.com)

#### Board Meetings

Go to [cswdhr.com](http://cswdhr.com)

to see options for remote meetings and changes of times and dates.

#### Budget Hearing

1:30pm

April 15, 2021

Wy east Fire Station

# West Side Reservoir Project:

Phase 2 is the construction of a 500,000 gallon reservoir on the west side of the District, and construction of approximately 13,000 feet of 10" and 12" transmission mains that will replace two very long, aging, dead-end, 1" and 2" diameter mains. The reservoir and main construction will improve local hydraulics (reduce head loss/ improve pressures) in the most heavily developed (residential, commercial, and industrial) part of the District by feeding the water system from the west in addition to the east.

Activity	Date
Finalize pipe installation on Lippman Rd side of project.	April 2021
New Road Construction to Reservoir	April 2021-May 2021
Reservoir Construction	June 2021



Site cleared for road and reservoir construction.



**Know what's below.  
Call before you dig.**

